

Addendum No. 1 (RFI Response)

Project	BCFL Perkasio Branch TR renovation	Response Author	Stephen G. Custer
RHJ Project ID	2018-0414	Response Date	2019-02-25
RFI ID	01		
Submitted By	Kristi Engler		
Received On	2019-02-21		

RFI Question

Could you ask RHJ to use the Key Plan and show a temporary wall for the duration of construction? Also if they could provide a detail for what the partition should constitute. We would suggest metal studs and drywall on the library side. This would mean the meeting room is off limits to the library for the duration of construction.

RFI Answer

A temporary barrier should be constructed in the existing TR corridor opening at the beginning of the work. An opening into the meeting room should be created from the corridor. A door once existed in the corner of the meeting room into the corridor – the infill should be removed for the duration of the project and be infilled again by project closeout. Remove temporary barrier by project closeout. Glass meeting room doors to remain closed for the duration of the project. Paint all surfaces affected by demolition and all meeting room walls. See new drawing 3/A.01.

RFI Question

Could [BCFL] define a start date and a completion date.

RFI Answer

The project start date will be after Labor Day. A completion date has not been set.

End of Response

Philadelphia, PA
123 S. Broad Street, Suite 1140
Philadelphia, PA 19109
P 215.279.5845

King of Prussia, PA
860 First Avenue, Suite 9A
King of Prussia, PA 19406
P 610.337.4555

Wilmington, DE
3316 S. Rockfield Drive
Wilmington, DE 19810
P 302.482.2269